

JAYABHERI
THE SAHASRA



Welcome to “Jayabheri The Sahasra”

Project progress as on 01-12-2025

B - Block

Structure :

- Structure completed.

Internal work progress :

- Wall putty : 29th floor under progress.
- Plumbing : 29th floor under progress.
- Flooring : 8th floor under progress.



C - Block

Structure :

- 26th floor shuttering under progress.





D - Block

Structure :

- Structure completed.

External work progress :

- Putty works in progress.

Internal work progress :

- Wall putty : 22th floor under progress.
- Flooring : 7th floor under progress.

E - Block

Structure :

- Structure completed.

External work progress :

- Putty works in progress.

Internal work progress :

- Wall putty : Completed.
- Flooring : 7th floor under progress.



F - Block

Structure :

- 25th floor shuttering under progress.





G - Block

Structure :

- Structure Completed.
- Wall punning : 12th floor under progress.



- Basement finishings.

Thank you