

JAYABHERI
THE SAHASRA



Welcome to “Jayabheri The Sahasra”

Project progress as on 01-07-2026

B - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Painting : Primer completed.
- Plumbing : Completed.
- Flooring : 21st floor under progress.
- AC copper piping: Completed.



D - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.
- ODU / Shaft railings painting under progress.

Internal work progress :

- Painting : Primer completed.
- Flooring : 21st floor under progress.
- AC copper piping: 27th floor under progress.



E - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.
- ODU / Shaft railings painting under progress.

Internal work progress :

- Painting : Primer 18th under progress.
- Flooring : 23rd floor under progress.
- AC copper piping: 27th floor under progress.



F - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : 27th floor under progress.
- Wall putty : 19th floor under progress.
- Plumbing : 28th floor under progress.





G - Block

Structure :

- Structure Completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : 27th floor under progress.
- Wall putty : 19th floor under progress.
- Plumbing : 20th floor under progress.



C - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : 16th floor under progress.
- Plumbing : 26th floor under progress.

- Arena: 3rd floor structure works under progress.





- Bazaar: 4th floor concrete and SS structure works under progress





- Apartment main door.



- Basement ceiling painting works.



- Corridor punning works.

Thank you