

JAYABHERI
THE SAHASRA



Welcome to “Jayabheri The Sahasra”

Project progress as on 01-10-2026

B - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Painting : 1st coat completed.
- Plumbing : Completed.
- Flooring : Completed.
- Railing : Completed.
- Windows : 27th floor under progress.
- Doors : 15th floor under progress.



D - Block

Structure :

- Structure completed.

External work progress :

- Texture works completed.
- ODU / Shaft railings painting under progress.

Internal work progress :

- Painting : 1st coat completed.
- Flooring : 25th floor under progress.
- Railing : Completed.
- Windows : 28th floor under progress.
- Doors : 16th floor under progress.





E - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.
- ODU / Shaft railings painting under progress.

Internal work progress :

- Painting : 1st coat - 28th floor under progress.
- Flooring : Completed.
- Railing : Completed.
- Windows: 28th floor under progress.
- Doors : 25th floor under progress.



F - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : Completed.
- Wall putty : 25th floor under progress.
- Painting : 1st coat - 3rd floor under progress.
- Railing : 28th floor under progress.
- Flooring : 13th floor under progress.

G - Block

Structure :

- Structure Completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : Completed.
- Wall putty : Completed.
- Painting : 1st coat completed.
- Plumbing : 23rd floor under progress.
- Flooring : 15th floor under progress.





C - Block

Structure :

- Structure completed.

External work progress :

- Texture works in progress.

Internal work progress :

- Wall punning : 26th floor under progress.
- Plumbing : Completed.
- Flooring : 14th floor under progress.



- Arena : Brick work under progress.



- Bazaar: Brick work under progress.



- Entry portal work under progress.



- Boundary wall works under progress.

Thank you